
FORM EXPLANATION AND INFORMATION

PURPOSE/PROCEDURE:

- The purpose of this form is to develop a process on site for removing and reinstalling guardrails; identify methods to protect employees exposed to a fall hazard; and identify methods to provide temporary protection for workers in the vicinity of the potential hazard.
- Subcontractor must complete the form prior to removing the guardrail. Power representative will review the permit with the subcontractor (subcontractor is solely responsible for implementing control measures); the subcontractor has control of the affected area while the permit is in effect.
- Subcontractor must reinstall guardrail system to required specifications (i.e. OSHA). Subcontractor is solely responsible for re-installing guardrail to the required specifications. Subcontractor is to notify Power when work is complete and guardrail has been reinstalled accordingly. The permit is to be closed when it is determined guardrail is installed correctly.
- Completed permits are to be stored at the project in the weekly safety file.
- Any questions related to this procedure should be directed to Power's Safety Department.



GUARDRAIL REMOVAL PERMIT

THIS PERMIT IS TO BE COMPLETED PRIOR TO ANY GUARDRAIL BEING REMOVED.

PROJECT: _____ DATE: _____

CONTRACTOR: _____ LOCATION: _____

TIME PERIOD: FROM: _____ To: _____

CONTRACTOR COMPETENT PERSON RESPONSIBLE FOR OPERATION: _____
(CONTRACTOR - PRINT NAME)

I understand the expectations of this permit and the responsibility to implement the requirements of this procedure. _____
(CONTRACTOR - SIGNATURE)

The location identified below has been reviewed and the required precautions have been taken. _____
(POWER - SIGNATURE)

IDENTIFY FALL PROTECTION (CONTROL MEASURES) USED WHILE GUARDRAILS ARE REMOVED:

REQUIREMENTS

- Create Controlled Access Zone minimum of **15' back** from edge for non-roofing work (use flagging / barricades / signage required)

RE-INSTALLATION OF GUARDRAILS

- Toprail installed to 42" +/- 3"
- Midrail installed midway from the floor
- Toe boards/netting must be reinstalled
- Clamps installed correctly (per manufacturer)
- Cables flagged every 6'
- Cable doesn't deflect > 3"

PERMIT CLOSURE

I verify the above location has been examined and the required procedures have been followed. The guardrail has been re-installed to required specifications. _____
(CONTRACTOR COMPETENT PERSON - SIGNATURE)

POWER REPRESENTATIVE REVIEWED AREA: _____
(POWER - SIGNATURE)

PERMIT CLOSURE: DATE: _____ TIME: _____ AM / PM